Name of Work ; Improvements to Roads and drains at Ravindranagara and other area in Ward no ; 13

Pre measurement recorded on:

Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Unit
6	KSRRB M2100-10 : Providing and laying plain cement concrete of mix 1:3:6 with OPC @220kgs with crushed 40mm and down size graded granite metal coarse aggregates @0.89cum and fine aggregates @0.46cum in foundation mechanically mixed placed in foundation and compacted by vibration including curing for 14 days including cost of all materials, labor, HOM curing, form works, scaffolding and centering complete as per specification.							
	Ravindranagara							
	4th Main	LHS	1	30.00	2.00	0.15	9.00	
			1	30.00	2.00	0.15	9.00	
			1	14.00	2.00	0.15	4.20	
		RHS	1	30.00	2.00	0.15	9.00	
			1	30.00	2.00	0.15	9.00	
			1	14.00	2.00	0.15	4.20	
			1	29.00	4.00	0.15	17.40	
	22 nd Cross	LHS	1	30.00	0.60	0.15	2.70	
			1	30.00	0.60	0.15	2.70	
			1	30.00	0.60	0.15	2.70	
			1	9.50	0.60	0.15	0.86	
		RHS	1	30.00	0.60	0.15	2.70	
			1	30.00	0.60	0.15	2.70	
			1	30.00	0.60	0.15	2.70	
			1	9.50	0.60	0.15	0.86	
	23 rd cross	LHS	1	7.00	3.95	0.15	4.15	
			1	1.80	2.00	0.15	0.54	
			1	30.00	0.60	0.15	2.70	
			1	30.00	0.60	0.15	[illegible]	
			1	13.40	0.60	0.15	1.21	
		RHS	1	30.00	0.60	0.15	2.70	
			1	30.00	0.60	0.15	2.70	
			1	13.40	0.60	0.15	1.21	
	Cross Road	LHS	1	30.00	0.60	0.15	2.70	
			1	30.00	0.60	0.15	2.70	
			1	1.00	0.60	0.15	0.09	
		RHS	1	30.00	0.60	0.15	2.70	
			1	30.00	0.60	0.15	2.70	
			1	1.00	0.60	0.15	0.09	
			1	17.50	0.60	0.15	1.58	
	6 th Cross		1	30.00	1.15	0.15	5.18	
			1	30.00	1.15	0.15	5.18	
			1	30.00	1.15	0.15	5.18	
			1	9.00	1.15	0.15	1.55	
						Present Qtty	127.24	
						Payable Qty	**103.07**	**Cum**

ಸೆಕ್ಷನ್ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರ ಲೆಕ್ಕಶೀರ್ಷ ಉಪವಿಭಾಗ, ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು

Assistant Engineer
Ward No -13
BBMP Bangalore
02/07/2021

Asst. Executive Engineer,
Shetti halli Sub division 2.7.21
BBMP Bangalore

- 361623
Net - 26,17,553